

MONTHLY PROGRESS REPORT

Project: Great Neck WPCD Wastewater Treatment Plant Improvements

Date: May 5, 2010

Major Design Milestones

Due Date

Receive Bids for Construction

April 28, 2010 (Completed)

Issue NTP for Construction

June 15, 2010

Project Status:

1. WWTP Design

- 4/1 WFC completed and mailed out Addendum No. 2 to all bidders.
- 4/5 WFC met with the District to discuss site and building lighting design modifications.
- 4/12 WFC submitted preliminary draft of the final addendum, including the requested lighting design modifications, to the District for review.
- 4/14 WFC attended a project status meeting at the Town of North Hempstead.
- 4/19 WFC completed and mailed out Addendum No. 3 to all bidders. Extended bid date until April 28.
- WFC received the bid packages from the District and is currently in the process of evaluating the bids.

2. Microturbines

- 2/3 GF received the authorization for the additional budget to relocate the microturbine equipment adjacent to the Headworks Building.
- 2/3 GF is proceeding with the 90% design.
- 4/20 Final drawings for District review will be submitted on May 14, 2010.

3. Hazardous Waste Removal

- 2/10 The contract documents are complete and ready for bid. The bid due date is March 17, 2010.
- 3/3 A pre-bid site visit was held on March 2, 2010.
- 3/24 Bids were received on March 17, 2010.
- 4/7 The low bidder, New York Insulation was interviewed on April 1, 2010.
- 4/12 Notice of Award was issued to New York Insulation.

4. Constructability Review

- 2/24 GF completed a focus constructability review on the construction phasing and geotechnical / pile design.
- 2/24 GF is awaiting final response comments from WFC.

5. Construction Management

- 2/10 The District solicited RFP's for the construction management services.
- 3/9 Proposals for construction management services were received on March 9, 2010.
- 3/24 Interviews were conducted on March 22, 2010.

6. Project Management

- A master check list was prepared and has been updated to track the progress of critical items. (Attached)

7. Permitting

- No change.