



# Pump Stations Weekly PMs

Week of: 09/29/08

## Manhasset Valley ✓

### Main Floor

-Diesel Generator Kit  
Check Oil,  
Water, Battery Water

Initial Date  
VZ 9/29

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/29  
Start End  
1015 1045

-Panel Board  
Blowers  
Check Operation

Initial Date  
VZ 9/29

### Dry Well

-Air Compressors  
Drain Water from Tank,  
Check Operation

Initial Date  
VZ 9/29

-Seal Water  
System  
Check Fill Valve, Alternate Lead Pump,  
Check Operation (42 PSI)

Initial Date  
VZ 9/29

### Wet Well

-Comminutor  
Check Operation

Initial Date  
VZ 9/29

## Shelter Rock ✓

### Main Floor

-Air Compressors  
Check Operation,  
Drain Water from Tanks

Initial Date  
VZ 9/29

### Dry Well

-Sewer Pumps  
Check Purge Lines

Initial Date  
VZ 9/29

-Sump Pump  
Check Operation

Initial Date  
VZ 9/29

### Roof

-Generator Kit  
Check Oil & Water

Initial Date  
VZ 9/29

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/29

Start End  
1330 1350

### Wet Well

-Well  
Check

Initial Date  
VZ 9/29

#2 disconnected



# Pump Stations Weekly PMs

Week of: 09/29/08

## Bayview Pump House ✓

### Main Floor

-Diesel Generator Kit

Initial Date  
VZ 9/29

Check Oil,

Check Level in Day Tank

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial Date  
VZ 9/29

Start End  
1415 1445

### Dry Well

-Air Compressors

Initial Date  
VZ 9/29

Drain Water from Tank

-Seal Water System

Alternate Lead Pump,

Check Tank Fill Valve & Operating Pressure

Initial Date  
VZ 9/29

-Sewer Pumps

Check Purge Lines,

Check Seal, Water Usage (runs at 25 psi)

#3 has leak

-Clear Debris in

Initial Date  
VZ 9/29

Impeller

## Bayview Main Building ✓

### Main Floor

-Blue Bird Court Generato

Initial Date  
VZ 9/29

Check Oil and Water,

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial Date  
VZ 9/29

Start End  
1420 1450

### Basement

-Floor Drains

Initial Date  
VZ 9/29

Pump Water

-Boiler

Check Operation

Initial Date  
VZ 9/29

boiler off

-Piping

Check for Leaks,

Check Seal, Water Usage

Initial Date  
VZ 9/29

### Wet Well

-Muffin Monitors

Initial Date  
VZ 9/29

Check Operation,

Clean Debris in Channels

#2 driven shaft  
not turning



# Pump Stations Weekly PMs

Week of: 09/29/08

## Grist Mill ✓

### Main Floor

-Diesel Generator Kit  
Check Oil & Water,  
Check Battery Water

| Initial | Date |
|---------|------|
| VZ      | 9/29 |

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

| Initial | Date |
|---------|------|
| VZ      | 9/29 |

  

| Start | End  |
|-------|------|
| 1400  | 1420 |

-Pump Control Panel  
Check Operation

| Initial | Date |
|---------|------|
| VZ      | 9/29 |

### Wet Well

-Comminutor  
Clean Debris in Housing

| Initial | Date |
|---------|------|
| VZ      | 9/29 |

## Greenleaf Hill ✓

### Dry Well

-Generator Kit  
Check Oil & Water,  
Check Battery Water

| Initial | Date |
|---------|------|
| VZ      | 9/29 |

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

| Initial | Date |
|---------|------|
|         |      |

  

| Start | End |
|-------|-----|
|       |     |

-Sump Pump  
Check Operation

| Initial | Date |
|---------|------|
| VZ      | 9/29 |