



# Pump Stations Weekly PMs

Week of: 09/22/08

## Manhasset Valley ✓

### Main Floor

-Diesel Generator Kit  
Check Oil,  
Water, Battery Water

Initial Date  
VZ 9/22

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/22  
Start End  
0930 1000

-Panel Board  
Blowers  
Check Operation

Initial Date  
VZ 9/22

### Dry Well

-Air Compressors  
Drain Water from Tank,  
Check Operation

Initial Date  
VZ 9/22

-Seal Water  
System

Initial Date  
VZ 9/22

Check Fill Valve, Alternate Lead Pump,  
Check Operation (42 PSI)

### Wet Well

-Comminutor  
Check Operation

Initial Date  
VZ 9/22

## Shelter Rock ✓

### Main Floor

-Air Compressors  
Check Operation,  
Drain Water from Tanks

Initial Date  
VZ 9/22

~~#2 disconnected~~

### Dry Well

-Sewer Pumps  
Check Purge Lines

Initial Date  
VZ 9/22

#2 disconnected

-Sump Pump  
Check Operation

Initial Date  
VZ 9/22

### Roof

-Generator Kit  
Check Oil & Water

Initial Date  
VZ 9/22

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/22  
Start End  
1010 1030

### Wet Well

-Well  
Check

Initial Date  
VZ 9/22



# Pump Stations Weekly PMs

Week of: 09/22/08

## Bayview Pump House ✓

### Main Floor

-Diesel Generator Kit  
 Check Oil, Initial VL Date 9/22  
 Check Level in Day Tank

-Exercise Engine a min  
 of 30 minutes: Initial VL Date 9/22  
 3x/month w/o load Start 1345 End 1415  
 1x/month underload

### Dry Well

-Air Compressors  
 Drain Water from Tank Initial VL Date 9/22

-Seal Water System  
 Alternate Lead Pump, Initial VL Date 9/22  
 Check Tank Fill Valve & Operating Pressure

-Sewer Pumps  
 Check Purge Lines, Initial VL Date 9/22  
 Check Seal, Water Usage (runs at 25 psi)

#3 has Leak

-Clear Debris in  
 Impeller Initial VL Date 9/22

## Bayview Main Building ✓

### Main Floor

-Blue Bird Court Generatc  
 Check Oil and Water, Initial VL Date 9/22

-Exercise Engine a min  
 of 30 minutes: Initial VL Date 9/22  
 3x/month w/o load Start 1350 End 1400  
 1x/month underload

### Basement

-Floor Drains  
 Pump Water Initial VL Date 9/22

-Boiler  
 Check Operation Initial VL Date 9/22

boiler off

-Piping  
 Check for Leaks, Initial VL Date 9/22  
 Check Seal, Water Usage

### Wet Well

-Muffin Monitors  
 Check Opearation, Initial VL Date 9/22  
 Clean Debris in Channels



# Pump Stations Weekly PMs

Week of: 09/22/08

## Grist Mill ✓

### Main Floor

-Diesel Generator Kit  
Check Oil & Water,  
Check Battery Water

Initial Date  
VZ 9/22

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/22  
Start End  
1110 1140

-Pump Control Panel  
Check Operation

Initial Date  
VZ 9/22

### Wet Well

-Comminutor  
Clean Debris in Housing

Initial Date  
VZ 9/22

## Greenleaf Hill ✓

### Dry Well

-Generator Kit  
Check Oil & Water,  
Check Battery Water

Initial Date  
VZ 9/22

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 9/22  
Start End  
1310 1330

-Sump Pump  
Check Operation

Initial Date  
VZ 9/22