



Pump Stations Weekly PMs

Week of: 11/2/09 - 11/6/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial	Date
VZ	11/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	11/2	
Start	End	Hours
0910	0940	.5

-Panel Board

Blowers
Check Operation

Initial	Date
VZ	11/2

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial	Date
VZ	11/2

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial	Date
VZ	11/2

Wet Well

-Comminutor

Check Operation

Initial	Date
VZ	11/2

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial	Date
VZ	11/2

Dry Well

-Sewer Pumps

Check Purge Lines

Initial	Date
VZ	11/2

-Sump Pumps

Check Operation

Initial	Date
VZ	11/2

Roof

-Generator Kit

Check Oil & Water

Initial	Date
VZ	11/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	11/2	
Start	End	Hours
1000	1020	.33

Wet Well

-Well

Check

Initial	Date
VZ	11/2

Schedule Vactor

#2 disconnected



Pump Stations Weekly PMs

11/2/09 - 11/6/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Initial	Date
VZ	11/2

-Exercise Engine a min

Initial	Date
VZ	11/2

Check Oil,

of 30 minutes:

Check Level in Day Tank

3x/month w/o load

Start	End	Hours
1320	1350	.5

1x/month underload

Dry Well

-Air Compressors

Initial	Date
VZ	11/2

-Seal Water System

Initial	Date
VZ	11/2

-Sewer Pumps

Initial	Date
VZ	11/2

Drain Water from Tank

Alternate Lead Pump,

Check Purge Lines,

Check Tank Fill Valve & Operating Pressure

Check Seal, Water Usage (runs at 25 psi)

-Clear Debris in

Initial	Date
VZ	11/2

Impellers

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Initial	Date
VZ	11/2

-Exercise Engine a min

Initial	Date
VZ	11/2

Check Oil and Water,

of 30 minutes:

Start	End	Hours
1320	1340	.33

3x/month w/o load

1x/month underload

Basement

-Floor Drains

Initial	Date
VZ	11/2

-Boiler

Initial	Date
VZ	11/2

-Piping

Initial	Date
VZ	11/2

Pump Water

Check Operation

Check for Leaks,

boiler dbb
LINE

Check Seal, Water Usage

Wet Well

-Muffin Monitors

Initial	Date
VZ	11/2

Check Operation,

Clean Debris in Channels



Pump Stations Weekly PMs

11/2/09 - 11/6/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	11/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	11/2

Start	End	Hours
1040 1030	1100 1100	0.5 .5

-Pump Control Panel

Check Operation

Initial	Date
V2	11/2

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	11/2

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	11/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	11/2

Start	End	Hours
1340	1400	.33

-Sump Pump

Check Operation

Initial	Date
V2	11/2