



Pump Stations Weekly PMs

Week of: 12/14/09 - 12/18/09

Manhasset Valley

Main Floor

-Diesel Generator Kit
Check Oil,
Water, Battery Water

Initial Date
V2 12/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 12/14
Start End Hours
0901 1430 .5

-Panel Board
Blowers
Check Operation

Initial Date
V2 12/14

Dry Well

-Air Compressors
Drain Water from Tank,
Check Operation

Initial Date
V2 12/14

-Seal Water
System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
V2 12/14

Wet Well

-Comminutor
Check Operation

Initial Date
V2 12/14

Shelter Rock

Main Floor

-Air Compressors
Check Operation,
Drain Water from Tanks

Initial Date
V2 12/15

Dry Well

-Sewer Pumps
Check Purge Lines

Initial Date
V2 12/15

-Sump Pumps
Check Operation

Initial Date
V2 12/15

Roof

-Generator Kit
Check Oil & Water

Initial Date
V2 12/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 12/15
Start End Hours
0902 0920 .33

Wet Well

-Well
Check

Initial Date
V2 12/15

Schedule water



Pump Stations Weekly PMs

12/14/09 - 12/18/09

Bayview Pump House

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
VZ 12/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 12/14
Start End Hours
0925 0945 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
VZ 12/14

-Seal Water System
Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 12/14

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
VZ 12/14

-Clear Debris in

Impellers

Initial Date
VZ 12/14

Bayview Main Building

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
VZ 12/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 12/14
Start End Hours
0924 0930 .5

Basement

-Floor Drains

Pump Water

Initial Date
VZ 12/14

-Boiler
Check Operation

Initial Date
VZ 12/14
boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
VZ 12/14

Wet Well

-Muffin Monitors

Check Opearation,
Clean Debris in Channels

Initial Date
VZ 12/14



Pump Stations Weekly PMs

12/14/09 - 12/18/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	12/14/09

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	12/14/09

Start	End	Hours
1028	1050	.5

-Pump Control Panel

Check Operation

Initial	Date
V2	12/14/09

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	12/14/09

Greenleaf Hill

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	12/14/09

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	12/14/09

Start	End	Hours
1310	1330	.33

-Sump Pump

Check Operation

Initial	Date
V2	12/14/09