



Pump Stations Weekly PMs

Week of: 2/16/09 - 2/20/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial	Date
VZ	2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	2/17	
Start	End	Hours
0840	0910	.5

-Panel Board

Blowers
Check Operation

Initial	Date
VZ	2/17

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial	Date
VZ	2/17

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial	Date
VZ	2/17

Wet Well

-Comminutor

Check Operation

Initial	Date
VZ	2/17

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial	Date
VZ	2/17

Dry Well

-Sewer Pumps

Check Purge Lines

Initial	Date
VZ	2/17

-Sump Pumps

Check Operation

Initial	Date
VZ	2/17

Roof

-Generator Kit

Check Oil & Water

Initial	Date
VZ	2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	2/17	
Start	End	Hours
0920	0940	.33

Wet Well

-Well

Check

Initial	Date
VZ	2/17

Schedule Change

#2 dis connected



Pump Stations Weekly PMs

2/16/09 - 2/20/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
VZ 2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
1320 1350
Start End Hours
VZ 2/17 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
VZ 2/17

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 2/17

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
VZ 2/17

Several Leaks

-Clear Debris in

Impeller

Initial Date
VZ 2/17

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
VZ 2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/17
Start End Hours
1315 1345 .5

Basement

-Floor Drains

Pump Water

Initial Date
VZ 2/17

-Boiler

Check Operation

Initial Date
VZ 2/17

boiler ok

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
VZ 2/17

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
VZ 2/17

W



Pump Stations Weekly PMs

2/16/09 - 2/20/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
V2 2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 2/17

Start End Hours
1000 1030 .5

-Pump Control Panel

Check Operation

Initial Date
V2 2/17

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date
V2 2/17

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
V2 2/17

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 2/16

Start End Hours
1310 1330 .33

-Sump Pump

Check Operation

Initial Date
V2 2/17

*Note: - ensure
exercise on load
of transfer switch
timer for
20 minutes each
week - Mon 1:10 P.M.*

W