



Pump Stations Weekly PMs

Week of: 2/2/09 - 2/6/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
VZ 2/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/2
Start End Hours
1030 1100 .5

-Panel Board

Blowers
Check Operation

Initial Date
VZ 2/2

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
VZ 2/2

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VZ 2/2

Wet Well

-Comminutor

Check Operation

Initial Date
VZ 2/2

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
VZ 2/2

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
VZ 2/2

-Sump Pumps

Check Operation

Initial Date
VZ 2/2

Roof

-Generator Kit

Check Oil & Water

Initial Date
VZ 2/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/2
Start End Hours
1110 1130 .33

Wet Well

-Well

Check

Initial Date
VZ 2/2

Needs cleaning



Pump Stations Weekly PMs

2/2/09 - 2/16/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Initial	Date
V2	2/2

Check Oil,
Check Level in Day Tank

-Exercise Engine a min

Initial	Date
V2	2/2

of 30 minutes:
3x/month w/o load
1x/month underload

Start	End	Hours
0915	0945	.5

Dry Well

-Air Compressors

Initial	Date
V2	2/2

Drain Water from Tank

-Seal Water System

Initial	Date
V2	2/2

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

-Sewer Pumps

Initial	Date
V2	2/2

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Several Leaks

-Clear Debris in

Initial	Date
V2	2/2

Impeller

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Initial	Date
V2	2/2

Check Oil and Water,

-Exercise Engine a min

Initial	Date
V2	2/2

of 30 minutes:
3x/month w/o load
1x/month underload

Start	End	Hours
0900	0900	9

engine running due to low voltage - called LEPA 0930

Basement

-Floor Drains

Initial	Date
V2	2/2

Pump Water

-Boiler

Initial	Date
V2	2/2

Check Operation

-Piping

Initial	Date
V2	2/2

Check for Leaks,
Check Seal, Water Usage

broken off

Wet Well

-Muffin Monitors

Initial	Date
V2	2/2

Check Operation,
Clean Debris in Channels

W



Pump Stations Weekly PMs

2/2/09 - 2/6/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
✓	2/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
✓	2/2

Start	End	Hours
1330	2400	.5

-Pump Control Panel

Check Operation

Initial	Date
✓	2/2

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
✓	2/2

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
✓	2/2

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
✓	2/2

Start	End	Hours
1310	1330	.33

-Sump Pump

Check Operation

Initial	Date
✓	2/2

W