



Pump Stations Weekly PMs

Week of: 2/9/09 - 2/13/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
VZ 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/9
Start End Hours
0845 0915 5

-Panel Board

Blowers
Check Operation

Initial Date
VZ 2/9

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
VZ 2/9

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VZ 2/9

Wet Well

-Comminutor

Check Operation

Initial Date
VZ 2/9

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
VZ 2/9

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
VZ 2/9

-Sump Pumps

Check Operation

Initial Date
VZ 2/9

Roof

-Generator Kit

Check Oil & Water

#2 disconnection

Initial Date
VZ 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/9
Start End Hours
0935 1000 .5

Wet Well

-Well

Check

Initial Date
VZ 2/9

Schedule Vactor



Pump Stations Weekly PMs

2/9/09 - 2/13/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
V2 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 2/9

Start End Hours
1345 1415 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
V2 2/9

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
V2 2/9

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
V2 2/9

Sewer Leak

-Clear Debris in

Impeller

Initial Date
V2 2/9

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
V2 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 2/9

Start End Hours
1400 1415 .25

Basement

-Floor Drains

Pump Water

Initial Date
V2 2/9

-Boiler

Check Operation

Initial Date
V2 2/9

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
V2 2/9

*Apparent Leaks from Roof
on Main Floor*

Wet Well

-Muffin Monitors

Check Operation,

Clean Debris in Channels

Initial Date
V2 2/9



Pump Stations Weekly PMs

2/9/09 - 2/13/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/9

Start End Hours
1030 1100 .5

-Pump Control Panel

Check Operation

Initial Date
VZ 2/9

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date
VZ 2/9

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 2/9

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 2/9

Start End Hours
1310 1330 .35

-Sump Pump

Check Operation

Initial Date
VZ 2/9