



Pump Stations Weekly PMs

Week of: 3/16/09 - 3/20/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date

VZ 3/16

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date

VZ 3/16

Start End Hours

0845 0945 .5

-Panel Board

Blowers
Check Operation

Initial Date

VZ 3/16

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date

VZ 3/16

-Seal Water

System

Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date

VZ 3/16

Wet Well

-Comminutor

Check Operation

Initial Date

VZ 3/16

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date

VZ 3/16

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date

VZ 3/16

-Sump Pumps

Check Operation

Initial Date

VZ 3/16

Roof

-Generator Kit

Check Oil & Water

Initial Date

VZ 3/16

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date

VZ 3/16

Start End Hours

0930 0950 .35

Wet Well

-Well

Check

Initial Date

VZ 3/16

Schedule cleaning



Pump Stations Weekly PMs

3/16/09 - 3/20/09

Bayview Pump House

Main Floor

-Diesel Generator Kit

Initial Date

VZ 3/16

Check Oil,
Check Level in Day Tank

-Exercise Engine a min

Initial Date

VZ 3/16

of 30 minutes:
3x/month w/o load
1x/month underload

Start End Hours

1315 1345 .5

Dry Well

-Air Compressors

Initial Date

VZ 3/16

Drain Water from Tank

-Seal Water System

Initial Date

VZ 3/16

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

-Sewer Pumps

Initial Date

VZ 3/16

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Several Leaks

-Clear Debris in

Initial Date

VZ 3/16

Impeller

Bayview Main Building

Main Floor

-Blue Bird Court Generator

Initial Date

VZ 3/16

Check Oil and Water,

-Exercise Engine a min

Initial Date

VZ 3/16

of 30 minutes:
3x/month w/o load
1x/month underload

Start End Hours

1320 1350 .5

Basement

-Floor Drains

Initial Date

VZ 3/16

Pump Water

-Boiler

Initial Date

VZ 3/16

Check Operation

boiler off

-Piping

Initial Date

VZ 3/16

Check for Leaks,
Check Seal, Water Usage

Wet Well

-Muffin Monitors

Initial Date

VZ 3/16

Check Operation,
Clean Debris in Channels



Pump Stations Weekly PMs

3/16/09 - 3/20/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date

✓ 3/16

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date

✓ 3/16

Start End Hours

1030 1100 .5

-Pump Control Panel

Check Operation

Initial Date

✓ 3/16

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date

✓ 3/16

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date

✓ 3/16

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date

3/16 JL

Start End Hours

1410 1430 .35

-Sump Pump

Check Operation

Initial Date

✓ 3/16