



Pump Stations Weekly PMs

Week of: 3/30/09 - 4/3/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit
Check Oil,
Water, Battery Water

Initial	Date
VZ	3/30

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	3/30	
Start	End	Hours
0840	0921	.5

-Panel Board
Blowers
Check Operation

Initial	Date
VZ	3/30

Dry Well

-Air Compressors
Drain Water from Tank,
Check Operation

Initial	Date
VZ	3/30

-Seal Water
System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial	Date
VZ	3/30

Wet Well

-Comminutor
Check Operation

Initial	Date
VZ	3/30

Shelter Rock ✓

Main Floor

-Air Compressors
Check Operation,
Drain Water from Tanks

Initial	Date
VZ	3/30

Dry Well

-Sewer Pumps
Check Purge Lines

Initial	Date
VZ	3/30

-Sump Pumps
Check Operation

Initial	Date
VZ	3/30

UNcrossed section and pipes - 3/27

Roof

-Generator Kit
Check Oil & Water

Initial	Date
VZ	3/30

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date	
VZ	3/30	
Start	End	Hours
0920	0950	.5

Wet Well

-Well
Check

Initial	Date

✓



Pump Stations Weekly PMs

3/30/09 - 4/3/09

Bayview Pump House

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial	Date
VR	3/30

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial	Date
VR	3/30

Start	End	Hours
120	130	.5

Dry Well

-Air Compressors

Drain Water from Tank

Initial	Date
VR	3/30

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial	Date
VR	3/30

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial	Date
VR	3/30

Sewer Leaks

-Clear Debris in

Impeller *S*

Initial	Date
VR	3/30

Bayview Main Building

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial	Date
VR	3/30

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial	Date
VR	3/30

Start	End	Hours
130	2:00	.5

Basement

-Floor Drains

Pump Water

Initial	Date
VR	3/30

-Boiler

Check Operation

Initial	Date
VR	3/30

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial	Date
VR	3/30

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial	Date
VR	3/30



Pump Stations Weekly PMs

3/30/09 - 4/3/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	3/30

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	3/30

Start	End	Hours
1030	1100	.5

-Pump Control Panel

Check Operation

Initial	Date
V2	3/30

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	3/30

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	3/30

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	3/30

Start	End	Hours
1410	1430	.35

-Sump Pump

Check Operation

Initial	Date
V2	3/30