



Pump Stations Weekly PMs

Week of: 4/13/09 - 4/17/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
V2 4/13

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial Date
V2 4/13

Start End Hours
0900 0930 .5

-Panel Board

Blowers

Check Operation

Initial Date
V2 4/13

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
V2 4/13

-Seal Water

System

Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
V2 4/13

Wet Well

-Comminutor

Check Operation

Initial Date
V2 4/13

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
V2 4/13

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
V2 4/13

has disconnection

-Sump Pumps

Check Operation

Initial Date
V2 4/13

Roof

-Generator Kit

Check Oil & Water

Initial Date
V2 4/13

-Exercise Engine a min

of 30 minutes:

3x/month w/o load

1x/month underload

Initial Date
V2 4/13

Start End Hours
0940 1000 .30

Wet Well

-Well

Check

Initial Date
V2 4/13

schedule vector



Pump Stations Weekly PMs

4/13/09 - 4/17/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
V2 4/13

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 4/13
Start End Hours
1310 1340 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
V2 4/13

-Seal Water System
Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
V2 4/13

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
V2 4/13

#3 has Leaks

-Clear Debris in

Impellers

Initial Date
V2 4/13

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
V2 4/13

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 4/13
Start End Hours
1315 1345 .5

Basement

-Floor Drains

Pump Water

Initial Date
V2 4/13

-Boiler

Check Operation

Initial Date
V2 4/13

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
V2 4/13

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
V2 4/13



Pump Stations Weekly PMs

4/13/09 - 4/17/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Initial Date

VZ 4/13

Check Oil & Water,
Check Battery Water

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date

VZ 4/13

Start End Hours

1020 1050 .5

-Pump Control Panel

Initial Date

VZ 4/13

Check Operation

Wet Well

-Comminutor

Initial Date

VZ 4/13

Clean Debris in Housing

Greenleaf Hill ✓

Dry Well

-Generator Kit

Initial Date

VZ 4/13

Check Oil & Water,
Check Battery Water

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date

VZ 4/13

Start End Hours

1300 1320 .33

-Sump Pump

Initial Date

VZ 4/13

Check Operation