



Pump Stations Weekly PMs

Week of: 4/20/09 - 4/24/09

Manhasset Valley

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial	Date
VR	4/20

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VR	4/20

Start	End	Hours
0830	0900	.5

-Panel Board

Blowers
Check Operation

Initial	Date
VR	4/20

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial	Date
VR	4/20

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial	Date
VR	4/20

Wet Well

-Comminutor

Check Operation

Initial	Date
VR	4/20

Shelter Rock

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial	Date
VR	4/20

Dry Well

-Sewer Pumps

Check Purge Lines

Initial	Date
VR	4/20

-Sump Pumps

Check Operation

Initial	Date
VR	4/20

Roof

-Generator Kit

Check Oil & Water

Initial	Date
VR	4/20

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VR	4/20

Start	End	Hours
0910	0930	.35

Wet Well

-Well

Check

Initial	Date

#2 disconnected



Pump Stations Weekly PMs

4/20/09 - 4/24/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Initial Date
VR 4/20

Check Oil,
Check Level in Day Tank

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VR 4/20
Start End Hours
1330 1400 .5

Dry Well

-Air Compressors

Initial Date
VR 4/20

Drain Water from Tank

-Seal Water System

Initial Date
VR 4/20

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

-Sewer Pumps

Initial Date
VR 4/20

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

#3 has leaks

-Clear Debris in

Initial Date
VR 4/20

Impellers

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Initial Date
VR 4/20

Check Oil and Water,

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VR 4/20
Start End Hours
1345 1355 .5

Basement

-Floor Drains

Initial Date
VR 4/20

Pump Water

-Boiler

Initial Date
VR 4/20

Check Operation

boiler off line

-Piping

Initial Date
VR 4/20

Check for Leaks,
Check Seal, Water Usage

Wet Well

-Muffin Monitors

Initial Date
[] []

Check Operation,
Clean Debris in Channels



Pump Stations Weekly PMs

4/20/09 - 4/24/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
VZ	4/20

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VZ	4/20

Start	End	Hours
1045	1115	.5

-Pump Control Panel

Check Operation

Initial	Date
VZ	4/20

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
VZ	4/20

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
VZ	4/20

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VZ	4/20

Start	End	Hours
1315	1325	.35

-Sump Pump

Check Operation

Initial	Date
VZ	4/20