



Pump Stations Weekly PMs

Week of: 5/18/09 - 5/22/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
V 5/18

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date
V 5/18

Start End Hours
0845 0915 .5

-Panel Board

Blowers
Check Operation

Initial Date
V 5/18

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
V 5/18

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
V 5/18

Wet Well

-Comminutor

Check Operation

Initial Date
V 5/18

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
V 5/18

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
V 5/18

-Sump Pumps

Check Operation

Initial Date
V 5/18

Roof

-Generator Kit

Check Oil & Water

Initial Date
V 5/18

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date
V 5/18

Start End Hours
0925 0945 .33

Wet Well

-Well

Check

Initial Date
V 5/18

Schedule vacation

#2 disconnected



Pump Stations Weekly PMs

5/18/09 - 5/22/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
V 5/18

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V 5/18
Start End Hours
1:45 2:15 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
V 5/18

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
V 5/18

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
V 5/18

#3 has several LEAKS

-Clear Debris in

Impellers

Initial Date
V 5/18

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
V 5/18

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V 5/18
Start End Hours
1:30 2:00 .5

Basement

-Floor Drains

Pump Water

Initial Date
V 5/18

-Boiler

Check Operation

Initial Date
V 5/18

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
V 5/18

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
V 5/18



Pump Stations Weekly PMs

5/18/09 - 5/22/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	5/18

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	5/18

Start	End	Hours
1020	1050	.5

-Pump Control Panel

Check Operation

Initial	Date
V2	5/18

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	5/18

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	5/18

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	5/18

Start	End	Hours
1400	1420	.33

-Sump Pump

Check Operation

Initial	Date
V2	5/18