



Pump Stations Weekly PMs

Week of: 5/25/09 - 5/29/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial	Date
VZ	5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VZ	5/26

Start	End	Hours
0845	0915	.5

-Panel Board

Blowers
Check Operation

Initial	Date
VZ	5/26

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial	Date
VZ	5/26

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial	Date
VZ	5/26

Wet Well

-Comminutor

Check Operation

Initial	Date
VZ	5/26

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial	Date
VZ	5/26

Dry Well

-Sewer Pumps

Check Purge Lines

Initial	Date
VZ	5/26

-Sump Pumps

Check Operation

Initial	Date
VZ	5/26

Roof

-Generator Kit

Check Oil & Water

Initial	Date
VZ	5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
VZ	5/26

Start	End	Hours
0930	0950	.33

Wet Well

-Well

Check

Initial	Date
VZ	5/26

schedule Vactor

#2 disconnected



Pump Stations Weekly PMs

5/25/09 - 5/29/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
VZ 5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 5/26

Start End Hours
1330 1400 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
VZ 5/26

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 5/26

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
VZ 5/26

-Clear Debris in

Impellers

Initial Date
VZ 5/26

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
VZ 5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 5/26

Start End Hours
1315 1345 VZ

Basement

-Floor Drains

Pump Water

Initial Date
VZ 5/26

-Boiler

Check Operation

Initial Date
VZ 5/26

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
VZ 5/26

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
VZ 5/26



Pump Stations Weekly PMs

5/25/09 - 5/29/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 5/26
Start End Hours
1100 1130 .5

-Pump Control Panel

Check Operation

Initial Date
VZ 5/26

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date
VZ 5/26

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 5/26

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

① Initial Date
VZ 5/25
Start End Hours
1310 1330 .33

-Sump Pump

Check Operation

Initial Date
VZ 5/26

① ALARM not sending
when engine is running