



Pump Stations Weekly PMs

Week of: 6/8/09-6/12/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
V2 6/8

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 6/8
Start End Hours
0050 120 .5

-Panel Board

Blowers
Check Operation

Initial Date
V2 6/8

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
V2 6/8

-Seal Water System

Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
V2 6/8

Wet Well

-Comminutor

Check Operation

Initial Date
V2 6/8

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
V2 6/8

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
V2 6/8

-Sump Pumps

Check Operation

Initial Date
V2 6/8

Roof

-Generator Kit

Check Oil & Water

Initial Date
V2 6/8

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 6/8
Start End Hours
0940 1000 .33

Wet Well

-Well

Check

Initial Date
V2 6/8

Schedule V Action

#2 disconnected



Pump Stations Weekly PMs

6/8/09-6/12/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
VZ 6/8

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/8
Start End Hours
1340 1410 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
VZ 6/8

-Seal Water System
Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 6/8

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
VZ 6/8

3 has several leaks

-Clear Debris in

Impellers

Initial Date
VZ 6/8

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
VZ 6/8

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/8
Start End Hours
1350 1400 .33

Basement

-Floor Drains

Pump Water

Initial Date
VZ 6/8

-Boiler

Check Operation

Initial Date
VZ 6/8
broken off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
VZ 6/8

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
VZ 6/8



Pump Stations Weekly PMs

6/8/09-6/12/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	6/8

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial	Date
V2	6/8

Start	End	Hours
1040	1110	.5

-Pump Control Panel

Check Operation

Initial	Date
V2	6/8

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	6/8

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	6/8

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial	Date
V2	6/8

Start	End	Hours
1310	1330	.33

-Sump Pump

Check Operation

Initial	Date
V2	6/8