



Pump Stations Weekly PMs

Week of: 6/15/09-6/19/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit
Check Oil,
Water, Battery Water

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/15
Start End Hours
0830 0900 .5

-Panel Board
Blowers
Check Operation

Initial Date
VZ 6/15

Dry Well

-Air Compressors
Drain Water from Tank,
Check Operation

Initial Date
VZ 6/14

-Seal Water
System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VZ 6/15

Wet Well

-Comminutor
Check Operation

Initial Date
VZ 6/15

Shelter Rock ✓

Main Floor

-Air Compressors
Check Operation,
Drain Water from Tanks

Initial Date
VZ 6/15

Dry Well

-Sewer Pumps
Check Purge Lines

Initial Date
VZ 6/15

-Sump Pumps
Check Operation

Initial Date
VZ 6/15

Roof

-Generator Kit
Check Oil & Water

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/15
Start End Hours
0920 0940 .33

Wet Well

-Well
Check

Initial Date
VZ 6/15

Schedule VADEN

2 disconnected



Pump Stations Weekly PMs

6/15/09-6/19/09

Bayview Pump House

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/15
Start End Hours
1240 1430 .5

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
VZ 6/15

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 6/15

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
VZ 6/15

#3 has several leaks

-Clear Debris in

Impellers

Initial Date
VZ 6/15

Bayview Main Building

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 6/15
Start End Hours
1345 1415 .5

Basement

-Floor Drains

Pump Water

Initial Date
VZ 6/15

-Boiler

Check Operation

Initial Date
VZ 6/15

boiler off

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
VZ 6/15

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
VZ 6/15



Pump Stations Weekly PMs

6/15/09 - 6/19/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date 6/15
~~VZ~~ 11:00
Start End Hours
1030 1100 5

-Pump Control Panel

Check Operation

Initial Date
VZ 6/15

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date
VZ 6/15

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 6/15

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

VZ 6/15
Initial Date
~~VZ~~ 12:40
Start End Hours
1320 1340 20

-Sump Pump

Check Operation

Initial Date
VZ 6/15