



Pump Stations Weekly PMs

Week of: 8/10/09 - 8/14/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date

VZ 8/10

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date

VZ 8/10

Start End Hours

0920 0950 .5

-Panel Board

Blowers
Check Operation

Initial Date

VZ 8/10

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date

VZ 8/10

-Seal Water

System

Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date

VZ 8/10

Wet Well

-Comminutor

Check Operation

Initial Date

VZ 8/10

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date

VZ 8/10

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date

VZ 8/10

-Sump Pumps

Check Operation

Initial Date

VZ 8/10

Roof

-Generator Kit

Check Oil & Water

Initial Date

VZ 8/10

-Exercise Engine a min

of 30 minutes:
3x/month w/o load

1x/month underload

Initial Date

VZ 8/10

Start End Hours

1050 1110 .33

Wet Well

-Well

Check

Initial Date

VZ 8/10

schedule vacfon

#2 disconnected



Pump Stations Weekly PMs

8/10/09 - 8/14/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Initial Date
VZ 8/10

Check Oil,
Check Level in Day Tank

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 8/10
Start End Hours
1115 1145 .5

Dry Well

-Air Compressors

Initial Date
VZ 8/10

Drain Water from Tank

-Seal Water System
Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
VZ 8/10

-Sewer Pumps

Initial Date
VZ 8/10

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)
#3 has Leaks

-Clear Debris in

Initial Date
VZ 8/10

Impellers

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Initial Date
VZ 8/10

Check Oil and Water,

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 8/10
Start End Hours
1110 1140 .5

Basement

-Floor Drains

Initial Date
VZ 8/10

Pump Water

-Boiler

Initial Date
VZ 8/10

Check Operation

-Piping

Initial Date
VZ 8/10

Check for Leaks,
Check Seal, Water Usage

Boiler off

Wet Well

-Muffin Monitors

Initial Date
VZ 8/10

Check Operation,
Clean Debris in Channels



Pump Stations Weekly PMs

8/10/09 - 8/14/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 8/10

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 8/10
Start End Hours
1340 1410 .5

-Pump Control Panel

Check Operation

Initial Date
VZ 8/10

Wet Well

-Comminutor

Clean Debris in Housing

Initial Date
VZ 8/10

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial Date
VZ 8/10

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VZ 8/10
Start End Hours
1310 1330 133

-Sump Pump

Check Operation

Initial Date
VZ 8/10