



Pump Stations Weekly PMs

Week of: 8/31/09 - 9/04/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
VJ 8/31

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VJ 8/31

Start End Hours
0900 0930 .5

-Panel Board

Blowers
Check Operation

Initial Date
VJ 8/31

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
VJ 8/31

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VJ 8/31

Wet Well

-Comminutor

Check Operation

Initial Date
VJ 8/31

Alarms

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
VJ 8/31

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
VJ 8/31

-Sump Pumps

Check Operation

Initial Date
VJ 8/31

Roof

-Generator Kit

Check Oil & Water

Initial Date
VJ 8/31

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VJ 8/31

Start End Hours
0945 1000 .33

Wet Well

-Well

Check

Initial Date
VJ 8/31

Schedule vacuum

2 disconnected



Pump Stations Weekly PMs

8/31/09 - 9/04/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Initial Date
VZ 8/31

-Exercise Engine a min

Initial Date
VZ 8/31

Check Oil,
Check Level in Day Tank

of 30 minutes:
3x/month w/o load
1x/month underload

Start End Hours
1400 1430 15

Dry Well

-Air Compressors

Initial Date
VZ 8/31

-Seal Water System

Initial Date
VZ 8/31

-Sewer Pumps

Initial Date
VZ 8/31

Drain Water from Tank

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

-Clear Debris in

Initial Date
VZ 8/31

Impellers

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Initial Date
VZ 8/31

-Exercise Engine a min

Initial Date
VZ 8/31

Check Oil and Water,

of 30 minutes:
3x/month w/o load
1x/month underload

Start End Hours
1400 1430 15

Basement

-Floor Drains

Initial Date
VZ 8/31

-Boiler

Initial Date
VZ 8/31

-Piping

Initial Date
VZ 8/31

Pump Water

Check Operation

Check for Leaks,
Check Seal, Water Usage

boiler off

Wet Well

-Muffin Monitors

Initial Date
VZ 8/31

Check Operation,
Clean Debris in Channels



Pump Stations Weekly PMs

8/31/09 - 9/04/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Initial Date
V2 8/31

Check Oil & Water,
Check Battery Water

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 8/31
Start End Hours
10:45 11:15 .5

-Pump Control Panel

Initial Date
V2 8/31

Check Operation

Wet Well

-Comminutor

Initial Date
V2 8/31

Clean Debris in Housing

Greenleaf Hill ✓

Dry Well

-Generator Kit

Initial Date
V2 8/31

Check Oil & Water,
Check Battery Water

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 8/31
Start End Hours
1:30 1:50 .20

-Sump Pump

Initial Date
V2 8/31

Check Operation