



Pump Stations Weekly PMs

Week of: 9/14/09 - 9/18/09

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
VR 9/14

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VR 9/14
Start End Hours
0825 0925 .5

-Panel Board

Blowers
Check Operation

Initial Date
VR 9/14

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
VR 9/14

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VR 9/14

Wet Well

-Comminutor

Check Operation

Initial Date
VR 9/14

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
VR 9/14

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
VR 9/14

-Sump Pumps

Check Operation

Initial Date
VR 9/14

Roof

-Generator Kit

Check Oil & Water

Initial Date
VR 9/14

-Exercise Engine a min

of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VR 9/14
Start End Hours
0830 0930 .33
0930 0950

Wet Well

-Well

Check

Initial Date
VR 9/14

schedule vacatn



Pump Stations Weekly PMs

9/14/09 - 9/18/09

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial Date
V2 9/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 9/14
Start End Hours
1315 1335 .80

Dry Well

-Air Compressors

Drain Water from Tank

Initial Date
V2 9/14

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial Date
V2 9/14

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial Date
V2 9/14

3 has Leaks

-Clear Debris in

Impellers

Initial Date
V2 9/14

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date
V2 9/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
V2 9/14
Start End Hours
1310 1330 .33

Basement

-Floor Drains

Pump Water

Initial Date
V2 9/14

-Boiler

Check Operation

Initial Date
V2 9/14

boiler off line

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial Date
V2 9/14

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial Date
V2 9/14



Pump Stations Weekly PMs

9/14/09 - 9/18/09

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	9/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	9/14

Start	End	Hours
1020	1050	.5

-Pump Control Panel

Check Operation

Initial	Date
V2	9/14

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
V2	9/14

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
V2	9/14

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	9/14

Start	End	Hours
1350	1400	.33

-Sump Pump

Check Operation

Initial	Date
V2	9/14