



Pump Stations Monthly PMs

Month of: June 2010

Manhasset Valley ✓

Main Floor

-Exhaust Air Louver's

Initial	Date
vr	6/4

Check Operation

-Fresh Air Louver's

Initial	Date
vr	6/4

Check Operation

-Alarms

Initial	Date

Check Operation

Dry Well

-Sump Pumps

Initial	Date
vr	6/4

Check Operation

-Exhaust Fans

Initial	Date
vr	6/4

Check Operation

-"Y" Strainers

Initial	Date
vr	6/4

Clean "Y" Strainers

Wet Well

-Well

Initial	Date
vr	6/21

Remove Grease,

Exercise Splitter Valve

Schedule Vector

-Check Oil

Initial	Date
vr	6/4

-Bypass Channel

Initial	Date
vr	6/4

Flush Channel

Clean Bar Screen

-Exhaust Fans

Initial	Date
vr	6/4

Check Operation

Shelter Rock ✓

Main Floor

-CO2 Tank

Initial	Date
vr	6/4

Check Pressure,

Check for Leaks (950 psi)

-Exhaust Fans

Initial	Date
vr	6/4

Check Operation

-Alarm System

Initial	Date
1	

Check Operation

Wet Well

-Remove Rags

Initial	Date
vr	6/21

and Grease

Schedule Vector

Bayview Pump House ✓

Main Floor

-Panel Boards

Initial	Date
vr	6/4

Check Blower

Operation

-Exhaust Fans

Initial	Date
vr	6/23

Check Operation

-Alarms

Initial	Date

Check Operation

Check Tank Fill Valve & Operating Pressure

Dry Well

-Check Daily Run Time

Initial	Date
vr	6/4

-Grease Drive Shafts

Initial	Date
vr	6/23

-Sump Pumps

Initial	Date
vr	6/23

Check Operation

-Valves

Initial	Date
vr	6/4

Exercise

-Solenoid Valves

Initial	Date
vr	6/4

Check Operation

-"Y" Strainers

Initial	Date
vr	6/23

Clean "Y" Strainers

*37
5 1300
21
65*

900

✓ Pump Stations - 1 *M*



Pump Stations Monthly PMs

June

2010

Bayview Main Building ✓

Roof

-Exhaust Fans

Check Operation

Initial	Date
VR	6/21

Hypo Room

-Hypo Pump

Check Oil Level,
Check Operation

Initial	Date
VR	6/21

-Piping, Tank & Valves

Check for Leaks

Initial	Date
VR	6/21

-Exhaust Fan

Check Operation,
Check "Y" Strainer on HypoTank

Initial	Date
VR	6/21

Basement

-Sump Pumps

Check Operation

Initial	Date
VR	6/21

-Bluebird Pumps

Exercise

Initial	Date
VR	6/21

Wet Well

-Exhaust Fan

Check Operation

Initial	Date
VR	6/21

-Well

Remove Grease

Initial	Date
VR	6/21

Schedule Valves

Grist Mill ✓

Main Floor

-Exhaust Fans

Check Operation

Initial	Date
VR	6/21

-Alarm Panel

Check Operation

Initial	Date

Dry Well

-Check Valves

Exercise

Initial	Date
VR	6/21

-Sump Pump

Check Operation

Initial	Date
VR	6/21

-Exhaust Fan

Check Operation

Initial	Date
VR	6/21

Wet Well

-Exhaust Fan

Initial	Date
VR	6/21

Greenleaf Hill

Dry Well

-Alarm Panel

Check Operation

Initial	Date

-High Level

Tank Alarms
Check Operation

Initial	Date

-Exhaust Fans

Check Operation

Initial	Date
VR	6/1

-Sump Pump #1

Initial	Date
VR	6/1
Reading	210.0

-Sump Pump #2

Initial	Date
VR	6/1
Reading	3.6

-Start Cycles #1

Initial	Date
VR	6/1
Reading	1361.9

-Start Cycles #2

Initial	Date
VR	6/1
Reading	1189.7

-Electric Grinder

Reading

Initial	Date
VR	6/1
Reading	19133.7

-"Y" Strainers

Clean "Y" Strainers

Initial	Date
VR	6/21

-Force Main Bypass

Check Valve

Check operation of

valves and grease as necessary

Initial	Date
VR	6/1

June Pump Stations - 2 M ✓