



Pump Stations Monthly PMs

Month of: July 2010

Manhasset Valley ✓

Main Floor

-Exhaust Air Louver's

Check Operation

Initial	Date
VR	7/16

-Fresh Air Louver's

Check Operation

Initial	Date
VR	7/16

-Alarms

Check Operation

Initial	Date

Dry Well

-Sump Pumps

Check Operation

Initial	Date
VR	7/16

-Exhaust Fans

Check Operation

Initial	Date
VR	7/16

-"Y" Strainers

Clean "Y" Strainers

Initial	Date
VR	7/30

Wet Well

-Well

Remove Grease,
Exercise Splitter Valve

Initial	Date
VR	7/30

-Check Oil

Initial	Date
VR	7/16

-Bypass Channel

Flush Channel
Clean Bar Screen

Initial	Date
VR	7/30

-Exhaust Fans

Check Operation

Initial	Date
VR	7/30

Schedule vacation

Shelter Rock ✓

Main Floor

-CO2 Tank

Check Pressure,
Check for Leaks (950 psi)

Initial	Date
VR	7/16

-Exhaust Fans

Check Operation

Initial	Date
VR	7/16

-Alarm System

Check Operation

Initial	Date

Wet Well

-Remove Rags

and Grease

Initial	Date
VR	7/8

Bayview Pump House ✓

Main Floor

-Panel Boards

Check Blower
Operation

Initial	Date
VR	7/16

-Exhaust Fans

Check Operation

Initial	Date
VR	7/16

-Alarms

Check Operation
Check Tank Fill Valve & Operating Pressure ✓

Initial	Date
VR	7/14

Dry Well

-Check Daily Run Time

Initial	Date
VR	7/14

-Grease Drive Shafts

Initial	Date
VR	7/14

-Sump Pumps

Check Operation

Initial	Date
VR	7/14

-Valves

Exercise

Initial	Date
VR	7/14

-Solenoid Valves

Check Operation

Initial	Date
VR	7/14

-"Y" Strainers

Clean "Y" Strainers

Initial	Date
VR	7/14



Pump Stations Monthly PMs

July

2010

Bayview Main Building ✓

Roof

-Exhaust Fans

Check Operation

Initial	Date
VR	7/13

Hypo Room

-Hypo Pump

Check Oil Level,
Check Operation

Initial	Date
VR	7/15

-Piping, Tank & Valves

Check for Leaks

Initial	Date
VR	7/13

-Exhaust Fan

Check Operation,
Check "Y" Strainer on HypoTank

Initial	Date
VR	7/13

Basement

-Sump Pumps

Check Operation

Initial	Date
VR	7/13

-Bluebird Pumps

Exercise

Initial	Date
VR	7/15

Wet Well

-Exhaust Fan

Check Operation

Initial	Date
VR	7/15

-Well

Remove Grease

Initial	Date
VR	7/14

Grist Mill ✓

Main Floor

-Exhaust Fans

Check Operation

Initial	Date
VR	7/9

-Alarm Panel

Check Operation

Initial	Date

Dry Well

-Check Valves

Exercise

Initial	Date
VR	7/9

-Sump Pump

Check Operation

Initial	Date
VR	7/9

-Exhaust Fan

Check Operation

Initial	Date
VR	7/9

Wet Well

-Exhaust Fan

Initial	Date
VR	7/9

Greenleaf Hill

Dry Well

-Alarm Panel

Check Operation

Initial	Date

-High Level

Tank Alarms
Check Operation

Initial	Date

-Exhaust Fans

Check Operation

Initial	Date
VR	7/16

-Sump Pump #1

Initial	Date
VR	7/16
Reading	223.5

-Sump Pump #2

Initial	Date
VR	7/16
Reading	3.6

-Start Cycles #1

Initial	Date
VR	7/16
Reading	274

-Start Cycles #2

Initial	Date
VR	7/16
Reading	252

-Electric Grinder

Reading

Initial	Date
VR	7/16
Reading	2024.9

-"Y" Strainers

Clean "Y" Strainer

Initial	Date
VR	7/16

-Force Main Bypass

Check Valve

Check operation of
valves and grease as necessary

Initial	Date
VR	7/16