



Pump Stations Weekly PMs

Week of: 1/18/10 - 1/22/10

Manhasset Valley ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Water, Battery Water

Initial Date
VJ 1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VJ 1/19
Start End Hours
0940 0940 .5

-Panel Board

Blowers
Check Operation

Initial Date
VJ 1/19

Dry Well

-Air Compressors

Drain Water from Tank,
Check Operation

Initial Date
VJ 1/19

-Seal Water

System
Check Fill Valve, Alternate Lead Pump,
Check Operation (42 PSI)

Initial Date
VJ 1/19

Wet Well

-Comminutor

Check Operation

Initial Date
VJ 1/19

Shelter Rock ✓

Main Floor

-Air Compressors

Check Operation,
Drain Water from Tanks

Initial Date
VJ 1/19

Dry Well

-Sewer Pumps

Check Purge Lines

Initial Date
VJ 1/19

-Sump Pump

Check Operation

Initial Date
VJ 1/19

#2 disconnected

Roof

-Generator Kit

Check Oil & Water

Initial Date
VJ 1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial Date
VJ 1/19
Start End Hours
0955 1015 .33

Wet Well

-Well

Check

Initial Date
VJ 1/19

Schedule violation



Pump Stations Weekly PMs

1/18/10 - 1/22/10

Bayview Pump House ✓

Main Floor

-Diesel Generator Kit

Check Oil,
Check Level in Day Tank

Initial	Date
V2	1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	1/19

Start	End	Hours
1100	1130	.5

Dry Well

-Air Compressors

Drain Water from Tank

Initial	Date
V2	1/19

-Seal Water System

Alternate Lead Pump,
Check Tank Fill Valve & Operating Pressure

Initial	Date
V2	1/19

-Sewer Pumps

Check Purge Lines,
Check Seal, Water Usage (runs at 25 psi)

Initial	Date
V2	1/19

-Clear Debris in

Impellers

Initial	Date
V2	1/19

Bayview Main Building ✓

Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial	Date
V2	1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial	Date
V2	1/19

Start	End	Hours
1005	1125	.33

Basement

-Floor Drains

Pump Water

Initial	Date
V2	1/19

-Boiler

Check Operation

Initial	Date
V2	1/19

broken off line

-Piping

Check for Leaks,
Check Seal, Water Usage

Initial	Date
V2	1/19

Wet Well

-Muffin Monitors

Check Operation,
Clean Debris in Channels

Initial	Date
V2	1/19



Pump Stations Weekly PMs

1/18/10 - 1/22/10

Grist Mill ✓

Main Floor

-Diesel Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
VZ	1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial		Date	
Start	End	Hours	
VZ	1/19		
1300	1330	.5	

-Pump Control Panel

Check Operation

Initial	Date
VZ	1/19

Wet Well

-Comminutor

Clean Debris in Housing

Initial	Date
VZ	1/19

Greenleaf Hill ✓

Dry Well

-Generator Kit

Check Oil & Water,
Check Battery Water

Initial	Date
VZ	1/19

-Exercise Engine a min
of 30 minutes:
3x/month w/o load
1x/month underload

Initial		Date	
Start	End	Hours	
VZ	1/18		
1300	1320	.33	

-Sump Pump

Check Operation

Initial	Date
VZ	1/19