



# Pump Stations Weekly PMs

Week of: 1/25/10 - 1/29/10

## Manhasset Valley ✓

### Main Floor

-Diesel Generator Kit  
Check Oil,  
Water, Battery Water

Initial Date  
VZ 1/25

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 1/25  
Start End Hours  
0825 0855 .5

-Panel Board  
Blowers  
Check Operation

Initial Date  
VZ 1/25

### Dry Well

-Air Compressors  
Drain Water from Tank,  
Check Operation

Initial Date  
VZ 1/25

-Seal Water  
System  
Check Fill Valve, Alternate Lead Pump,  
Check Operation (42 PSI)

Initial Date  
VZ 1/25

### Wet Well

-Comminutor  
Check Operation

Initial Date  
VZ 1/25

---

## Shelter Rock ✓

### Main Floor

-Air Compressors  
Check Operation,  
Drain Water from Tanks

Initial Date  
VZ 1/25

### Dry Well

-Sewer Pumps  
Check Purge Lines

Initial Date  
VZ 1/25

#2 disconnected

-Sump Pumps  
Check Operation

Initial Date  
VZ 1/25

### Roof

-Generator Kit  
Check Oil & Water

Initial Date  
VZ 1/25

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial Date  
VZ 1/25  
Start End Hours  
0905 0935 .33

### Wet Well

-Well  
Check

Initial Date  
VZ 1/25

Schedule void



# Pump Stations Weekly PMs

1/25/10 - 1/29/10

## Bayview Pump House

### Main Floor

-Diesel Generator Kit

Check Oil,  
Check Level in Day Tank

Initial Date  
V2 1/25

-Exercise Engine a min

of 30 minutes:  
3x/month w/o load

1x/month underload

Initial Date  
V2 1/25

Start End Hours  
1010 1040 .5

### Dry Well

-Air Compressors

Drain Water from Tank

Initial Date  
V2 1/25

-Seal Water System

Alternate Lead Pump,  
Check Tank Fill Valve & Operating Pressure

Initial Date  
V2 1/25

-Sewer Pumps

Check Purge Lines,  
Check Seal, Water Usage (runs at 25 psi)

Initial Date  
V2 1/25

-Clear Debris in

Impellers

Initial Date  
V2 1/25

## Bayview Main Building

### Main Floor

-Blue Bird Court Generator

Check Oil and Water,

Initial Date  
V2 1/25

-Exercise Engine a min

of 30 minutes:  
3x/month w/o load

1x/month underload

Initial Date  
V2 1/25

Start End Hours  
1015 1035 .33

### Basement

-Floor Drains

Pump Water

Initial Date  
V2 1/25

-Boiler

Check Operation

Initial Date  
V2 1/25

back on off line

-Piping

Check for Leaks,  
Check Seal, Water Usage

Initial Date  
V2 1/25

### Wet Well

-Muffin Monitors

Check Operation,  
Clean Debris in Channels

Initial Date  
V2 1/25



# Pump Stations Weekly PMs

1/25/10 - 1/29/10

## Grist Mill ✓

### Main Floor

#### -Diesel Generator Kit

Check Oil & Water,  
Check Battery Water

Initial	Date
V2	1/25

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial	Date
V2	1/25

  

Start	End	Hours
1345	1415	.5

#### -Pump Control Panel

Check Operation

Initial	Date
V2	1/25

### Wet Well

#### -Comminutor

Clean Debris in Housing

Initial	Date
V2	1/25

## Greenleaf Hill ✓

### Dry Well

#### -Generator Kit

Check Oil & Water,  
Check Battery Water

Initial	Date
V2	1/25

-Exercise Engine a min  
of 30 minutes:  
3x/month w/o load  
1x/month underload

Initial	Date
V2	1/25

  

Start	End	Hours
1310	1330	.33

#### -Sump Pump

Check Operation

Initial	Date
V2	1/25